Twentieth Sunday in Ordinary Time



Aug 18, 2019

Vol II Edition 27

# Total Pledged: \$857,880

10%

20%

30%

40%

50%

60%

80%

100%

## We Don't Have a Back Burner



being done, including many of the pictures of the work on the bridge.

By the time you read this, we hope to have the new railings installed on the bridge and be awaiting Brookhaven's inspector's OK to open the bridge for your use.

The bids for the work on the restrooms and kitchen in the auditorium came back much higher than we expected. We are currently looking at ways to lower the scope and cost of the work and will talking to the contractors this fall about updating their bids.

## **Proposed Schedule of** Work

<mark>9</mark>0%

## **PHASE I**

70%

Funded

Fall 2018

#### Approximate Cost: \$450,000

- **Replace the Church Entrance Bridge and Side Stairways**
- Mandated Removal of the oil tank in the Parish Center and replace the Boiler
- Update the Kitchen in the Auditorium

## PHASE II

Fall 2019

#### Approximate Cost: \$290,000

- Update Auditorium Bathrooms and Replace Parish Center's Handicapped lift
- Add Handicapped Parking spaces and Re-coat & re-stripe the Parking lot
- Install new padding on the kneelers
- PHASE III

Pledgec

### Fall 2020

#### **Approximate Cost:** \$210,000

- Update Fire and Security Alarm systems in the Church and Parish Center
- Replace the Sidewalks
- Replace the Windows in the Parish Center

Last week, they completed the removal of the old oil burner from the Parish Center. We now have a large empty space awaiting the delivery of our new up-to-date gas fired burner that we hope will heat the Paris Center for the next 50 years.

We had hoped to show you the